BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	Package No-12 1.Construction of Kempegowda Statue at Yelahanka Mini Vidhanasoudha in Kempegowda ward No.01 of Yelahanka Sub Division 2.Providing and Fixing Stone Benches to the Parks in Kempegowda ward No.01 of Yelahanka Sub Division 3.Development of Parks comes under Attur ward No.03 4.Fixing Stone benches to parks comes under Attur Ward No.03
2	Estimate cost / Amount	Rs.400.00 Lakhs
3	Name of Contractor	M/s MESPC Infra Project Pvt Ltd
4	Amount of Contract	Rs.3,56,56,953.00
5	Agreement No	169/2020-21
6	No. and date under which the work order has been issued	169/2020-21 Dated: 30/12/2020
7	Time limit originally fixed for completion	09 Months
8	Date of application by the contractor for granting extension	27/09/2021
9	Date of receipt of application in the sub-division office	28/09/2021
10	Extension granted if any:	
	1. From	30/09/2021
	2. To	21/7/2022
11	Work carriedout by the contractor during the original period stipulated in contract	100% of the work completed
12	Work carriedout during the first period of extension	Completed
13	Work carriedout during and extension	Actual BOQ Quantity

Scanned by TapScanner

Job Code No: 001-20-000014

14	Time now applied for	09 Months 20 Days
15	Date of recommending time limit applied	
16	Whether the original application of contractor is enclosed	No
17	Balance work remaining to be done.	Nil
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	Delay due to Site Dispute and Covid - 19. Hence recommended for time extension.
22	Recommendation of Executive Engineer	~~As Proposed by AEE & AEE~~ Rs 10/- per day penalty may be imposed.

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst. Executive Engineer
Project Sub Division, BBMP

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

ಮುಖ್ಯ ಅಭಿಯಂತರರು,
ಯಲಹಂಕ ವಲಯ,
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿ

Scanned by TapScanner